

March Status Regional Transportation Projects

Jefferson, Hardin, Orange



JEFFERSON COUNTY

J2 - FM 365 0932-01-090
at Hillebrandt Bayou
Replace Bridge & approaches
Total Cost \$14,655,685.45
85.49% Complete

J6 - IH 10 0739-02-161
Hampshire to FM 365
Widen to six lanes
Total Cost \$101,970,747.52
59.67% Complete

J8 - SH 73 0508-04-162
FM 1663 to SH 124
upgrade standards
grade separated
Total Cost \$18,747,291
99.99% complete

J10 - US 69 0200-11-095
LNVA Canal to IH 10
widen to six lanes
Total Cost \$31,528,539.20
50.54% Complete

J11 - IH 10 0739-02-162
FM 365 to Walden Rd
widen to six lanes
Total Cost \$128,399,059.91
48.98% complete

J14 - US 69 0065-07-062
Tram Rd to LNVA Canal
widen from 4 to 6 lanes
Total Cost \$21,735,071.85
92.22% Complete

J16 - SH 87 0307-01-149
US 69 To Terminal Road
Mill and Overlay
Total Cost \$2,734,996.75
72.55% Complete

J17 - SH124 0368-04-033
at Hillebrandt Bayou
Replace Bridge
Total Cost \$2,659,517.15
56.41% Complete

J18 - SH 124 0368-03-037
Brooks Rd to FM 365
Add Center Turn Lane
Total Cost \$362,017.41
99.99% Complete

J20 - US 69 FR 0065-07-068
At Chinn Road
Construct roundabout
Total Cost \$1,241,805.44
2.53% Complete

J21 - US 69 0200-15-021 etc
N or Spurlock to 39th St
Mill and overlay
Total Cost \$7,063,405.84
0% Complete

J22 - US 69 0200-16-020
at SH 73
reconstruct cloverleaf
interrection to Turbine Design
Total Cost \$70,021,318.53
20.73% Complete

J23 - US 69 0200-11-107
at 11th St OP Southbound
Baridge Maintenance
Total Cost \$2,889,131.66
0% Complete

J24 - FM 365 0932-02-052
at Pignut Gully & Ditch
Bridge Replacement
Total Cost \$1,947,312.08
0% Complete

J25 - IH 10 0739-02-140
Walden Rd to US 90
Add lanes, widen Rd
Total Cost \$307,243,558.22
0% Complete

ORANGE COUNTY

O2 - IH 10 0028-14-109
Adams Bayou to Sabine River
Reconstruct, Replace Bridges
Total Cost \$68,441,218.70
87.21% Complete

O18 - IH 10 0028-14-091
E of FM 3247 to Sabine River
Widen to six lanes
Total Cost \$52,363,934.17
27.01% Complete

O20 - SH 87 0305-07-071
IH 10 to BU 90Y
Restore Roadway
Total Cost \$1,985,537.22
38.74% Complete

O21 - FM 1442 2562-01-023
FM 105 to FM 408
Center turn lane
Total Cost \$7,694,479.73
10.29% Complete

HARDIN COUNTY

H2 - FM 770 1096-01-065
SH 105 to Lib Co/L
widen paved shoulders
Total Cost \$2,206,601.52
74.21% Complete

H3 - FM 943 1194-02-019
Polk C/L to FM 1003
Restore Roadway
Total Cost \$1,940,016.09
11.58% Complete

H4 - SH 105 0399-03-039
at Old Baston-Saratoga Road
Construct Center turn lane
Total Cost \$645,518.94
67.94% Complete

