

June Status

Regional Transportation Projects

Jefferson, Orange, Jasper, Hardin

TRANSPORTATION & ENVIRONMENTAL RESOURCES
DIVISION

JEFFERSON COUNTY

J6- IH 10 0739-02-161
Hampshire to FM 365
Widen to Six Lanes
Let: July 2018
Total Cost \$108,315,367.97
87.1% Complete
COMPLETION DATE 1/29/2026

J11- IH 10 0739-02-162
FM 365 to Walden Rd
Widen to Six Lanes
Let: July 2018
Total Cost \$128,399,059.91
85.58% Complete
COMPLETION DATE 01/01/2028

J21- US 69 0200-15-021 etc
N of Spurlock to 39th St
Mill and Overlay
Let: August 2021
Total Cost \$7,063,405.84
58.3% Complete
COMPLETION DATE 01/30/2026

J22- US 69 0200-16-020
at SH 73
reconstruct cloverleaf
intersection to Turbine Design
Let: September 2021
Total Cost \$70,021,318.53
76.42% Complete
COMPLETION DATE 03/01/2030

J25- IH 10 0739-02-140
Walden Rd to US 90
Add lanes, widen Rd
Let: March 2022
Total Cost \$307,243,558.40
45.55% Complete
COMPLETION DATE 08/29/2030

J26 A/B- US 69 0200-14-093
NB Frontage Rd
0200-14-099 SB FR
SS 93 to SS 380
roadway restoration
Let: Aug/Oct 2022
Total Cost \$10,175,549.20
Total Cost \$12,100,656.82
93.74% Complete - A
COMPLETION DATE 02/02/2027
100% Complete - B
COMPLETION DATE 04/06/2027

J27- SH 124 0368-02-046
at Taylor's Bayou
Replace Bridge
Let: February 2023
Total Cost \$6,296,239.49
76.80% Complete
COMPLETION DATE 08/02/2027

J29- SH 73 0306-03-139
1 Mile North to 1 Mile South
Bridge Maintenance
Let: February 2024
Total Cost \$10,927,787.70
53.52% Complete
COMPLETION DATE 08/01/2028

J30- FM 366 0667-02-117
Hogaboom Rd to 32nd St
Resurface & Restoration
Let: February 2024
Total Cost \$5,074,278.87
100% Complete
COMPLETION DATE 08/01/2028

J31- SH 73 0508-04-183
9th Ave to HWY 87 Overpass
Safety Improvement
Let: April 2024
Total Cost \$4,485,762.80
92.70% Complete
COMPLETION DATE 10/03/2028

J32- IH 10 0028-13-135
Hollywood Overpass to
7th Street
Widen to Six Lanes
Let: May 2024
Total Cost \$533,247,313.08
23.51% Complete
COMPLETION DATE 10/30/2032

ORANGE COUNTY

O18- IH 10 0028-14-091
E of FM 3247 to Sabine River
Widen to six lanes
Let: June 2020
Total Cost \$52,363,934.17
84.80% Complete
COMPLETION DATE 06/02/2027

O24- IH 10 0028-14-116
at Sabine River
Bridge Maintenance
Let: February 2023
Total Cost \$4,742,240.62
20.47% Complete
COMPLETION DATE 11/30/2026

O26- FM 1131 0784-04-027
CL to FM 105
Construct Paved Shoulders
Let: March 2025
Total Cost \$6,473,491.68
0% Complete
COMPLETION DATE 09/02/2029

JASPER COUNTY

JAS6- FM 1005 1275-01-045
US 96 S TO FM 1013
Restore Roadway
Let: March 2023
Total Cost \$4,779,349.75
100% Complete
COMPLETION DATE 09/05/2027

JAS7- FM 2246 2120-01-028
FM 1131 to SH 62
Rehab Roadway
Let: April 2023
Total Cost \$11,322,202.97
100% Complete
COMPLETION DATE 10/03/2027

JAS8- US 190 0213-08-074
At Neches River
Replace Bridge
Let: June 2023
Total Cost \$37,497,100.90
0.2% Complete
COMPLETION DATE 06/25/2030

JAS9- FM 777 1109-01-026
At Big Walnut Run Creek
Replace Bridge
Let: April 2024
Total Cost \$11,493,135.19
30.64% Complete
COMPLETION DATE 10/03/2028

HARDIN COUNTY

H4- CR 1065 0920-03-082
W Pineshadows @
Clemmons Gully
Bridge Replacement
Let: May 2024
Total Cost \$2,807,681.19
20.38% Complete
COMPLETION DATE 10/31/2028

H5- FM 2937 2952-01-009
FM 92 South to
Old Arco Rd
Widen- Add Shoulders
Let: June 2024
Total Cost \$9,527,630.17
91.61% Complete
COMPLETION DATE 12/04/2028



DATA SOURCE:

CREATED BY: SET-MPO

