

September Status  
Regional Transportation Projects  
Jefferson, Orange, Jasper, Hardin

TRANSPORTATION & ENVIRONMENTAL RESOURCES  
DIVISION

JEFFERSON COUNTY

J6- IH 10 0739-02-161  
Hampshire to FM 365  
Widen to Six Lanes  
Let: July 2018  
Total Cost \$108,315,367.97  
86.43% Complete  
COMPLETION DATE 1/29/2026

J27- SH 124 0368-02-046  
at Taylor's Bayou  
Replace Bridge  
Let: February 2023  
Total Cost \$6,296,239.49  
80.53% Complete  
COMPLETION DATE 08/02/2027

J11- IH 10 0739-02-162  
FM 365 to Walden Rd  
Widen to Six Lanes  
Let: July 2018  
Total Cost \$128,399,059.91  
86.18% Complete  
COMPLETION DATE 01/01/2028

J29- SH 73 0306-03-139  
1 Mile North to 1 Mile South  
Bridge Maintenance  
Let: February 2024  
Total Cost \$10,927,787.70  
70.70% Complete  
COMPLETION DATE 08/01/2028

J21- US 69 0200-15-021 etc  
N of Spurlock to 39th St  
Mill and Overlay  
Let: August 2021  
Total Cost \$7,063,405.84  
58.3% Complete  
COMPLETION DATE 01/30/2026

J30- FM 366 0667-02-117  
Hogaboom Rd to 32nd St  
Resurface & Restoration  
Let: February 2024  
Total Cost \$5,074,278.87  
100% Complete  
COMPLETION DATE 08/01/2028

J22- US 69 0200-16-020  
at SH 73  
reconstruct cloverleaf  
intersection to Turbine Design  
Let: September 2021  
Total Cost \$70,021,318.53  
72.55% Complete  
COMPLETION DATE 03/01/2030

J31- SH 73 0508-04-183  
9th Ave to HWY 87 Overpass  
Safety Improvement  
Let: April 2024  
Total Cost \$4,485,762.80  
100% Complete  
COMPLETION DATE 10/03/2028

J25- IH 10 0739-02-140  
Walden Rd to US 90  
Add lanes, widen Rd  
Let: March 2022  
Total Cost \$307,243,558.40  
47.00% Complete  
COMPLETION DATE 08/29/2030

J32- IH 10 0028-13-135  
Hollywood Overpass to  
7th Street  
Widen to Six Lanes  
Let: May 2024  
Total Cost \$533,247,313.08  
25.59% Complete  
COMPLETION DATE 10/30/2032

J26 A/B- US 69 0200-14-093  
NB Frontage Rd  
0200-14-099 SB FR  
SS 93 to SS 380  
roadway restoration  
Let: Aug/Oct 2022  
Total Cost \$10,175,549.20  
Total Cost \$12,100,656.82  
100% Complete - A  
COMPLETION DATE 02/02/2027  
100% Complete - B  
COMPLETION DATE 04/06/2027

ORANGE COUNTY

O18- IH 10 0028-14-091  
E of FM 3247 to Sabine River  
Widen to six lanes  
Let: June 2020  
Total Cost \$52,363,934.17  
90.77% Complete  
COMPLETION DATE 06/02/2027

O24- IH 10 0028-14-116  
at Sabine River  
Bridge Maintenance  
Let: February 2023  
Total Cost \$4,742,240.62  
21.05% Complete  
COMPLETION DATE 11/30/2026

O26- FM 1131 0784-04-027  
CL to FM 105  
Construct Paved Shoulders  
Let: March 2025  
Total Cost \$6,473,491.68  
17.34% Complete  
COMPLETION DATE 09/02/2029

JASPER COUNTY

JAS6- FM 1005 1275-01-045  
US 96 S TO FM 1013  
Restore Roadway  
Let: March 2023  
Total Cost \$4,779,349.75  
100% Complete  
COMPLETION DATE 09/05/2027

JAS7- FM 2246 2120-01-028  
FM 1131 to SH 62  
Rehab Roadway  
Let: April 2023  
Total Cost \$11,322,202.97  
100% Complete  
COMPLETION DATE 10/03/2027

JAS8- US 190 0213-08-074  
At Neches River  
Replace Bridge  
Let: June 2023  
Total Cost \$37,497,100.90  
0.2% Complete  
COMPLETION DATE 06/25/2030

JAS9- FM 777 1109-01-026  
At Big Walnut Run Creek  
Replace Bridge  
Let: April 2024  
Total Cost \$11,493,135.19  
44.14% Complete  
COMPLETION DATE 10/03/2028

HARDIN COUNTY

H4- CR 1065 0920-03-082  
W Pineshadows @  
Clemmons Gully  
Bridge Replacement  
Let: May 2024  
Total Cost \$2,807,681.19  
42.42% Complete  
COMPLETION DATE 10/31/2028

H5- FM 2937 2952-01-009  
FM 92 South to  
Old Arco Rd  
Widen- Add Shoulders  
Let: June 2024  
Total Cost \$9,527,630.17  
93.32% Complete  
COMPLETION DATE 12/04/2028



DATA SOURCE:

CREATED BY: SET-MPO

